COMPLETION REPORT

	Name of Work	:	**CONSTRUCTION OF DRAIN AND IMPROVEMENTS OF CULVERS AT BALAJI LAYOUT IN WARD NO. 08 KODIGEHALLI**
2.	Sanctioned Estimate No. & Dt	:	
3.	Head of Account which is Chargeable	:	P 1771 Zone works – pow works.
4.	Work Order No. & Dt	:	BBMP/EE/BTP/WO/203/2018-19
5.	Name of Contractor	:	**M/S. BRINDA CONSTRUCTIONS, PROP: R . PRAKASH**
6a.	Time stipulated for completion of work	:	60 days.
b.	Delay in execution of work	:	-- 151 days.
7.	Measurement recorded in	:	M.B. No.~~4977/52-57~~
8.	Check measurement of the Asst.	:	M.B. No. 4977/18-18 Page No. ~~4977/52-57~~
	Asst. Exe. Eng. / Exe. Eng	:	Page No.....
9.	Name of the Office / Official	:	
	incharge of the work	:	
10.	a) Asst. Engineer		G. Srinivasa Murthy
	b) Asst. Exe. Engineer		Rajaram

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
30,00,000/-	25,85,487/-	—	4,14,513/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

ASST. EXECUTIVE ENGINEER,
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

19/08

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಖಾತರಾಯನಪುರ ವಿಭಾಗ
ಬೃಬೆಮಪಾ, ಬೆಂಗಳೂರು

ACCOUNTS SUPTD. (